



South Asia

Add value.
Inspire trust.

TÜV SÜD South Asia • Off Saki Vihar Road • Saki Naka. • Andheri (East) • Mumbai 400 072

INSPECTION RELEASE NOTE

IRN No.	IND-014910/KOL/ARCIPL/MB/19/01	Date: 26 th July '2019			
1.0. TÜV SÜD CLIENT DATA					
Customer Name	ARC Insulation and Insulators Pvt. Ltd.				
Contract No. (Client to TÜV SÜD)	IND-014910				
Project Name / No.	Capex Project – GRP Pipeline For Under Ground Process Seffluent Line From Plant.				
Contact Person of Customer	Mr. Dipak Pramanik				
TÜV SÜD Coordinator	Mr. Venkatesh Veniseti				
2.0. SUPPLIER/ SUBSUPPLIER DETAIL					
Name	Buyer: Hindalco Industries Limited Supplier/Manufacturer: ARC Insulation and Insulators Pvt. Ltd.				
Location	Ramdevpur, Bawali, Dist: South 24 Pargana				
P.O.No. & Date	BLGP/81574 Date: 27.04.2019				
P.O. Status	<input checked="" type="checkbox"/> Part <input type="checkbox"/> Full				
Date of visits	08.07.2019 & 26.07.2019				
3.0. REFERENCE DOCUMENT (Drawing/ QAP / Specification)					
No.	Description	Doc. No.	Rev.	App. Code	Approved By
1.	PO	BLGP/81574 Date: 27.04.2019	–	–	Hindalco
2.	QAP	ARC/QAP/19020/03 DATE: 12.06.2019	00	–	Hindalco
4.0. ITEMS INSPECTED					
Description		Specification	Order Quantity		
As per Page no. 2					

Page No. 1 of 2



Registered Office:
TÜV SÜD South Asia Pvt. Ltd.
TÜV SÜD House,
Off Saki Vihar Road,
Saki Naka, Andheri (East),
Mumbai – 400072, India.

Doc. No: TSSA_IS_IN_FR_05 Rev 3 Dated. 15/07/2019

Corporate Office:
TÜV SÜD South Asia Pvt. Ltd.
Solitaire, 4th Floor,
ITI Road, Aundh,
Pune – 411007, India.

Email: info@tuv-sud.in
www.tuv-sud.in

TUV®

For any suggestions/complaint please write to "Quality.Industrieservices@tuv-sud.in"



South Asia

Continuation sheet of IRN: IND-014910/KOL/ARCIPL/MB/19/01

Dtd: 26.07.2019

Detail of Inspected items:

PO sl no.	Item Description	PO Qty	Offered Qty	Inspected Qty	Accepted Qty	Balance Qty.
1	GRP Pipe 200 mm ID X 5 mm Thick X 6 Mtrs. Long.	1620Mtrs.	1080Mtrs.	1080Mtrs.	1080Mtrs.	540Mtrs
2	GRP Pipe 250 mm ID X 5 mm Thick X 6 Mtrs. Long.	1020Mtrs.	1020Mtrs.	1020Mtrs.	1020Mtrs.	00Mtrs.

(A) Details of Inspection Activities :

1. Offered pipes (200mm & 250mm ID) visually checked finishing, workmanship and identification marking found satisfactory.
2. Dimension checked on random selected pipes along with thickness and dia results found within limits.
3. Hydrostatic test witnessed on random selected (As per QAP) pipe of 200mm & 250mm ID @ 8kg/cm² for 5 minutes, found no leakage and no pressure drop observed.
4. Mechanical test (Tensile, Stiffness & Barcole hardness) witnessed at manufacturer own laboratory, results within acceptable limits.
5. Acetone Smear test witnessed on sample pipes found satisfactory.

(B) Document Review:

1. Raw material test certificates – Found to be in order.
2. Internal inspection reports – Found to be in order.
3. Below listed calibration certificates – Found to be in order.

(C) Calibration certificate reviewed for Equipments/Instruments used during execution of job

Instrument / Equipment No	Range of instrument/equipment	Calibration due date	Remarks, if any
Vernier caliper	0 – 300MM	01.08.2019	Vernier caliper
Steel Tape	0 – 15Mtrs.	01.08.2019	Steel Tape
Pressure Gauge	0 – 42kg/cm ²	17.07.2020	Pressure Gauge
Hardness tester	0 - 100	01.08.2019	Hardness tester
UTM Machine	0 – 600 KN	05.03.2020	UTM Machine

(D) Enclosure:

1. Raw Material test certificates.
2. Internal inspection reports.
3. Witness reports.
4. Calibration Certificates of measuring instruments.

Detail of Identification: TUV SUD Hard punched on sample inspected items for identification as



Rubber Stamp :-

Die Stamp :-

Inspection Status :- Accept

Dispatch

Recommended Action :- (1) Vendor shall take utmost care while handling the product after completion of inspection.

Distribution : Client

Supplier/Sub supplier


Contracting office

Performing office

Inspection Engineer Name Sign & Stamp :- MUKUL BAIN

Date: 26.07.2019




TÜV-SÜD South Asia Pvt. Ltd., INDIA Office Space No-207 2nd Floor, PS-IXL Block-A, Athgora, New Town , Rajarhat, Kolkata-700136	INSPECTION VISIT REPORT No.: MB/2019/052 Date- 08.07.2019	 Choose certainty. Add value.
---	--	--

1.	TÜV-SÜD Ref. No.	: IND-014910
2.	TÜV-SÜD customer Name	: ARC Insulation and Insulators Pvt. Ltd.
3.	End User Name	: Hindalco Industries Limited
4.	Project	: Capex Project – GRP Pipeline For Under Ground Process Seffluent Line From Plant.
5.	Supplier/Manufacturer	: Supplier / Manufacturer: ARC Insulation and Insulators Pvt. Ltd.
6.	Purchase order No	: PO: BLGP/81574 Date: 27.04.2019
7.	Scope of Inspection	: As per approved QAP (NO: ARC/QAP/19020/03 REV: 00 DATE: 12.06.2019)
8.	Material offered	: GRP Pipe 200 mm ID X 5 mm Thick X 6 Mtrs. Long – 1620Mtrs. GRP Pipe 250 mm ID X 5 mm Thick X 6 Mtrs. Long – 1020Mtrs. GRP Pipe 300 mm ID X 5 mm Thick X 6 Mtrs. Long – 420Mtrs.
9.	Contacted person	: Mr. Dipak Pramanik (+91 96247886666)
10.	Place & Date of Inspection	: Ramdevpur, Bawali, Dist: South 24 Pargana. Date: 08.07.2019.



11.	Calibration Status: - All Equipment's/instruments used by customer/vendor during inspection are verified for suitability by having accreditation to ISO/IEC 17025 for the relevant tests, range accuracy and calibration validity. YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> OR					
	Equipment is suitable in terms of range, least count, accuracy.	Yes/ No	Equipment calibrated traceably to national or international standards.	Yes/No	Facilities & Environmental conditions for measurement are maintained.	Yes/ No
	Unique identification of equipment.	Yes/ No	Use of equipment by competent person.	Yes/No	Validity of Calibration.	Yes/ No

* If measuring instrument used during inspection at vendor's premises comply to requirement of calibration through ISO 17025 accredited laboratory, this inspection report shall be deemed as accredited.

12. Stamped /Punched / Stenciled /✓ Stickered (for identification only): tuv sud stickered on inspected items

as  for identification only.

13.	Result of Inspection: -	Put "✓" if YES, put "X" if NO
	Satisfactory	✓
	Not Conform	X
	Accepted under Deviation (with written document from Purchaser mandatory)	X
	Pending for Further Work - ✓ Testing/Painting / ✓ Finishing / Packing / ✓ Marking	✓

Company's representative  (Name & Signature)	For TÜV-SÜD South Asia Private Limited Name: MUKUL BAIN Mobile: +91 9831953344 E- mail: Mukul.Bain@tuv-sud.in 
---	---

Doc. No. TSSA_IS_IN_FR_04 Rev.3 Dt. 01-08-18
 For any suggestions/complaint please write to "Quality.Industrieservices@tuv-sud.in"

TÜV-SÜD South Asia Pvt. Ltd., INDIA
Office Space No-207
2nd Floor, PS-IXL
Block-A, Athgora,
New Town , Rajarhat,
Kolkata-700136

INSPECTION VISIT REPORT

No.: MB/2019/052
Date- 08.07.2019



Choose certainty.
Add value.

(A) Reference Document :-

1. PO No: BLGP/81574 Date: 27.04.2019
2. Approved QAP: ARC/QAP/19020/03 REV: 00 DATE: 12.06.2019

(B) Detail of Inspection Activity :-

1. Offered pipes (200mm, 250mm & 300mm ID) visually checked finishing, workmanship found satisfactory. Identification marking to be done as per IS 14402 along with batch no.
2. Dimension checked on random selected pipes along with thickness and dia results found within limits.
3. Hydrostatic test witnessed on random selected (As per QAP) pipe of 300mm ID @ 8kg/cm² for 5minutes, found no leakage and no pressure drop observed. Pending 2 nos pipe to be witnessed during final inspection.

(C) Document Reviewed: -

1. Raw material test certificates – To be submitted.
2. Internal Inspection report – To be submitted.
3. Below Listed Calibration Certificates – to be submitted for review.

(D) List of Calibration instruments: -

INSTRUMENTS	IDENTIFICATION / RANGE	CALIBRATION DUE DATE
Vernier caliper	0 – 300MM	01.08.2019
Steel Tape	0 – 15Mtrs.	01.08.2019
Pressure Gauge	0 – 40kg/cm ²	31.07.2019


(E) Conclusion: -

1. Pending activities as per approved QAP to be done during final inspection.

(F) Enclosure: -


1. Inspection Offer letter.
2. PO.
3. QAP.
4. Witness report.

Company's representative


(Name & Signature)

For TÜV-SÜD South Asia Private Limited

Name: MUKUL BAIN
Mobile: +91 9831953344
E- mail: Mukul.Bain@tuv-sud.in



Doc. No. TSSA_IS_IN_FR_04 Rev.3 Dt. 01-08-18

For any suggestions/complaint please write to "Quality.Industrieservices@tuv-sud.in"

TÜV-SÜD South Asia Pvt. Ltd., INDIA
Office Space No-207
2nd Floor, PS-IXL
Block-A, Athgora,
New Town , Rajarhat,
Kolkata-700136

INSPECTION VISIT REPORT

No.: MB/2019/052
Date- 08.07.2019



Choose certainty.
Add value.

Photographs:



Company's representative

(Handwritten Signature)
(Name & Signature)



For TÜV-SÜD South Asia Private Limited

Name: MUKUL BAIN
Mobile: +91 9831953344
E- mail: Mukul.Bain@tuv-sud.in

MB/2019/052
08/07/2019
INSPECTOR
089
TUV SOUTH ASIA PVT. LTD.

Doc. No. TSSA_IS_IN_FR_04 Rev.3 Dt. 01-08-18

For any suggestions/complaint please write to "Quality.Industrieservices@tuv-sud.in"

ARC INSULATIONS AND INSULATORS PVT. LTD.

Witness of Hydrostatic Testing Report


Customer Rating **HINDALCO INDUSTRIES LIMITED** **P.O.No.** **BLGP/81574**
DN-300,PN-04, SN- 5000 **Date** **08.07.2019**


Description	Observation	Unit
Diameter	300	mm
Pipe No	1	-
Test Pressure	8	Bar
Hold time	5	min.

Observation	No leakage Found
Result	Passed

Used Pressure Gauge Details

Make: GURU , Range: 0 to 40 Kg/cm² · Calibration Certificate No.: 1808302/A392/07-np,
Calibration Due Date: 01.08.2019


Mr. Abhishek Kr. Gond
(Sr. Engineer, QA/QC)
ARC Insulation & Insulators Pvt. Ltd.


Mr. Mukul Bain
Inspector
TUV Sud
089